

**FORM NO.3 (A)**


[Referred to in Rule No. 58(ii)]

**WORK COMPLETION CERTIFICATE**

1. Name of Contractor: - M/s. Protues Enterprise Pvt. Ltd, Ahmedabad
2. Name of work: - Supply, Erection, Testing & Commissioning work of LILO of one circuit to 220 KV Vondh S/S from 220 KV Tappar-Hadala line with ACSR zebra conductor – 1.77 KM on turnkey basis – **ERECTION PORTION**
3. Estimated Cost of Work Put on Tender: - 8404987.60 (4806678.00)
4. Work Order Amount: - 8404987.60 (With 27% above)
5. Date of Starting the Work: - 15.11.2016
6. Date of Completion of work as per Agreement: - 14.03.2017
7. Actual Date of Completion of work: - 06.07.2017
8. Amount of Work Done (With Final bill): - 7383624.03 (With 27% above & GST)
9. State whether the details as above given by Contractor are correct, if not state as to what is the Correct Information: - **CORRECT**
10. State whether the contractor has executed the work Satisfactory As per the specification, if not give the correct situation of work: - **YES**
11. Any other Remarks: - NIL (Work Completed Satisfactory Dated: - 06.07.2017)

*[Signature]*  
Deputy Engineer (Const.)  
Const. S/dn, GETCO  
Samkhiyali

*[Signature]*  
Executive Engineer (Const.)  
Const. Division, GETCO  
Anjar



## GUJARAT ENERGY TRANSMISSION CORPORATION LTD.

Regd. Office: Sardar Patel Vidyut Bhavan, Race Course, VADODARA -07  
Executive Engineer (CONST), Construction Division Office,

NAVSARI, Kabilpore-396424

Telephone No. (02637) 239943 Fax No.(02637) 236104

**Corporate Identity No (CIN): U40100GJ1999SGC036018**

Web site: [www.getcogujarat.com](http://www.getcogujarat.com) Email:eeconstnavsari.getco@gebmail.com

**REF:19-20/GETCO/CDNS/Tech/ 3552**

**Date:25.07.19**

To,  
M/S. Proteus Enterprise Pvt. Ltd,  
D-465-65, 4<sup>th</sup> floor,  
SOBO Centre, South Bopal,  
Ahmedabad – 380 058

SUB: Work completion certificate for Supply and erection of 220KV D/C GSEG – Mota line with AL-59 conductor on turnkey basis.

REF: (1) LOI No CE (Pro.)/II/T-2/2332/220KV G-M/8826 Dtd. 12.07.17  
(2) A/T no. CE(Proj)/II/T-2/2332/220KV G-M/4602 Dtd. 22.11.17

Dear Sir,

Please find enclosed herewith the work completion certificate for Supply and erection of 220KV D/C GSEG – Mota line with AL-59 conductor on turnkey basis.

The work is carried out satisfactorily against Work order ref. 2 and lines is successfully charged on dt. 17.06.18.

Thanking You,

(P.N. Patel)

Executive Engineer (Const)  
Navsari.

Copy to: DE (Const), GETCO- Navsari

28<sup>th</sup> October, 2016

**Essar Power Transmission Company  
Limited**

27 KM Surat Hazira Road, Surat, Gujarat,  
India -394270


T +91 261 668 8844/8842/8843  
F +91 261 668 2747  
[www.essar.com](http://www.essar.com)

**TO WHOMSOEVER IT MAY CONCERN**

We, Essar Power Transmission Co. Ltd. awarded contract to M/s. Proteus Enterprise Pvt. Ltd. Ahmedabad for the work of 400 KV D/C Gandhar – Hazira transmission line diversion due to upcoming Tena – Vasva Bridge of R & B Department (Govt. of Gujarat) coming under 400 KV Gandhar – Hazira transmission line vide order No. EPTCL/PTX/9610004548 Dated 09/01/2016.

The scope of works includes Supply of materials and Erection & Dismantling including Survey, 2 Nos. of Special Pile Foundation, tower erection, stringing, testing & commissioning of line total – **2.60 Circuit Km's.**

This is to certify that M/s. Proteus Enterprise Pvt. Ltd. Ahmedabad has successfully completed the above mentioned project and the transmission line has charged of 1<sup>st</sup> Circuit on 16/07/2016 and 2<sup>nd</sup> Circuit on 07/08/2016.



For, **Essar Power Transmission Co. Ltd.**


**Essar Power Transmission Co. Ltd.**

**27 KM Surat-Hazira Road,**

**Hazira-394 270**


**Dist-Surat**

**India**

FORM No. 3 (A)		
Reference to in Rule No. 5 B(ii)		
Work Wise details of work completed or in progress by the contractor		
1	Name Of The Contractor	:M/S. PROTEUS ENTERPRISE PVT. LTD.
2	Name Of Work	:Supply & Erection Work of 66KV D/C Alampar – Nagadka Line on M/C tower with ACSR Panther Conductor 13.50KM (Package-2) on turnkey basis.
3	Estimated Cost of Work put to tender	:Rs. 546.72 Lacs
4	Tendered Amount	: RS. 546.72 Lacs
5	Date of starting the work	: 15.07.2016
6	Date of completion of work (as per contract agreement)	:14.01.2017
7	Actual Date of completion of the work	: 27.04.2017
8	Amount of Work done up to	: RS.546.72 Lacs
		 Signature of Contractor
9	State Whether the details as above, given by the contractor are correct, if not, state as to what is correct information	: Correct
10	State whether the contractor has executed the "work-in-progress" satisfactory as per specification/has completed the work satisfactory as per specification. If not, give the correct position of the work	: Work Completed Satisfactory
11	Period, rate and amount of compensation if levied	: N.A
12	Period of extension granted if any	: YES
13	Reason for delay in completion of work	: Due To Forest Clearance Issue So Route are Change and Getting Approval to be late & ROW Issue at site.
14	Any Other remarks. No. _____ of office of the Executive Engineer	

Amount of work executed upto : 472.45 Lacs.

  
10/5/18  
DEPUTY ENGINEER  
CONST. SUB-DIVISION (GETCO)  
LIMBDI-363421.

  
10/5/18  
Executive Engineer (Const.)  
Construction Division, GETCO  
LIMBDI

Construction Office, P.O. Dabhan, Nadiad  
Dist. Kheda, Gujarat, Pin – 387 320.  
Tel No.(0268) 2581138 : Fax No. (0268) 2581938 Email: eeconstrnadiad.getco@gebmail.com  
Corporate Identity No.U40100GJ1999SGCO36018


NO.15-16/CDN/TECH/ 4429

25 OCT 2015

5 OCT 2015

### COMPLETION CERTIFICATE

This is to certify that M/s. Proteus Enterprises Pvt. Ltd., Ahmedabad has carried out the work for supply, installation and commissioning of 220kv M/C & D/C transmission line between Charal S/S jto M/s. Ford Inda Pvt.Ltd., vide approval Idetter No. CE[Proj]/II/T-2/proteins/7409, dtd. 09-07-2014. The route length of 10.7 KM (7.8 KM Multi Circuit and 2.9 KM Double Circuit) awarded by M/s. Ford India Pvt. Ltd., vide order No. N143288 dtd. 10-06-2014 to M/s. Proteun Enterprises Pvt.Ltd., Ahmedabad. The transmission line completed and charged on 4<sup>th</sup> October, 2015at 17.45 Hrs. by M/s. Proteus Enterprises Pvt.Ltd., Ahmedabad in all respect to entire technical specification of of Guajrat energy Transmission Corporate Ltd.



10 Rathod  
EXECUTIVE ENGINEER(CONST)  
NADIAD

To  
M/s. Proteus Enterprises Pvt.Ltd.,  
Ahmedabad